Translation from Bulgarian

Letterhead of
NEOCHIM AD
Inorganic and organic chemistry, mineral fertilizers

6403 Dimitrovgrad, Bulgaria
Himkombinatska Str.
Iztochna industrialna zona
http:// www.neochim.bg

phone: (+359 391) 65 205
fax: (+359 391) 60 555
e-mail: neochim@neochim.bg

Direction ‘‘DDVU’’
Ref. No. 52287/15.04.2019

GOOD PERFORMANCE CERTIFICATE

NEOCHIM AD, Dimitrovgrad issues the present Certificate to verify that in 2018 Company EL KONTROL EOOD implemented the following Contracts:

I. Contract Nr. 195 dated 17.04.2018 for construction works on site: **Workshop 700. Rehabilitation of Distribution Substation РП-6**

Contract amounts at **69 622.37 BGN**, and includes substitution of all start-up equipment in the LV compartments of nine 6 kV motor feeder bays, and in two 6 kV input feeder bays.
The following activities were completed:

- Dismantle, supply and installation of new panels according to the Assignor’s specification: Lighting panel, Emergency Lighting Panel, Auxiliary DC Panel;
- Substitution of operating and emergency lighting in Distribution Switchgear of Substation РП-6
- Installation of control and power cables.

II. Contract Nr. 432 dated 02.07.2018 for construction works on site: **Workshops 630. Substitution of input circuit breakers, bus coupler breakers, and output circuit breakers in Distribution Switchgears of Transformer Station ТП-57.**

Contract amounts at **66 532.94 BGN**, and includes Substitution of outdated equipment - input circuit breakers, bus coupler breakers, and output circuit breakers, due to their removal from operational use.
The following activities were completed:

1. Reconstruction of existing 0.4 kV panels – retrofit of circuit breakers and substitution with new ones, aerial type 3WL1, Siemens make. Total number of the 0.4 kV circuit breakers installed – 5 pcs.

2. Installation of new circuit breakers Siemens with the following technical parameters:

- Input circuit breakers, 2500 A, 55 kA, size 2, with motor drive, draw-out type, vertical main conductive terminals, equipped with electronic protection – 2 pcs.
- Bus coupler breakers, 1600 A, 55 kA, size 2, with motor drive, draw-out type, vertical main conductive terminals, equipped with electronic protection – 1 pc.

- Output circuit breakers, 1600A, 55 kA, size 2, with motor drive, draw-out type, vertical main conductive terminals, equipped with electronic protection – 2 pcs.

III. Contract Nr. 433 dated 02.07.2018 for construction works on site: **Workshop 620. Substitution of input circuit breakers, bus coupler breakers, and output circuit breakers in Distribution Switchgears of Transformer Station ТП-55.**

Contract amounts at **52 373.07 BGN** and includes completion of the following activities:

1. Reconstruction of existing 0.4 kV panels – retrofit of circuit breakers and substitution with new ones, aerial type 3WL1, molded case 3VA2, Siemens make. Total number of the 0.4 kV circuit breakers installed – 5 pcs.

2. Installation of new circuit breakers Siemens with the following technical parameters:

- Input circuit breakers, aerial type 3WL1 – 1600 A, 55 kA, size 1, with motor drive, draw-out type, vertical main conductive terminals, equipped with electronic protection – 2 pcs.
- Bus coupler breakers, aerial type 3WL1 – 1600 A, 55 kA, size 1, with motor drive, draw-out type, vertical main conductive terminals, equipped with electronic protection – 1 pc.
- Output circuit breakers, molded case 3VA2 – 630A, 55 kA, draw-out type, vertical main conductive terminals, equipped with electronic protection – 2 pcs.

Assigned works were properly implemented in compliance with the Legal Regulations and the requirements of the Assignor. Time-terms for work completion were strictly observed. Installed equipment was put under operational power and works at normal operation mode.

We express our content with the workmanship of EL KONTROL EOOD and have no objections over implementation of the Contracts. We would continue our cooperation with this Company for realization of forthcoming projects.

The present Certificate has been issued to be submitted by EL KONTROL EOOD in tenders and procurement procedures, and whenever there is a necessity of proving company's abilities.

Date: 15.04.2019

Technical Director *(Signed – illegible)*
Eng. K. Koynarska